

Engineering Works July 2016-June 2017	Chainage	Status	Budget	% Completed	Est Com Date
<b>Roads</b>					
R2R & TIDS - Taldora Rd Pave and seal 19 kms long	60.76 - 76.76	Gravel Resheeting and Sealing -	\$1,000,000.00	100% Gravel Carted	May-17
R2R -Punchbowl Rd Pave and seal 4.5km		Gravel Resheeting and Sealing - Carting Gravel	\$297,223.00	40% Gravel Carted	May-17
R2R - Neila Bunda Rd Pave and seal 4km	31 - 35	Gravel Mixed, Layed and Trimmed - Sealed	\$313,019.00	100%	Mar-17
R2R - Malpas Trenton gravelling 8km	Debella - Glenmore Road Turnoff	Gravel carting in progress	\$237,779.00	100% Gravel Carted	May-17
Punchbowl Bridge Replacement		Bridge	\$1,551,755.00	100	Dec-16
Punchbowl Bridge Approaches		Approaches	\$1,487,563.00	95	Mar-17
Reseal Shire Road Network (Taldora Rd and Coyne St)		Taldora Rd Ch 0 to Ch 6.025 and Coyne Street completed	\$200,000.00	100	May-17
Seal Shire Road Network (Rural and Town Streets) Nelia Town Access			\$100,000.00	0	May-17
Grid Replacement Program			\$50,000.00	0	
Replace Old Kerbs and Channels in Julia Creek		In progress	\$65,000.00	10	
<b>Engineering Works July 2016-June 2017</b>					
<b>Wastewater</b>					
Julia Creek Sewage Treatment Plant - town sewage now connected		Commissioning under way	\$738,500.00	90	Apr-17
<b>Water</b>					
Julia Creek Water - Replace old AC Mains in Hickman, Goldring and Amberley Streets			\$75,000.00	0	
Kynuna Water			\$50,000.00	0	
McKinlay Water Upgrades		Tender has been awarded -Expect on site late April'17	\$529,000.00	5	Jun-17
<b>Transport</b>					
Aerodrome Runway Lights, Generator, Switchboard			\$50,000.00	0	
<i>Note: Julia Creek Airport Upgrade not Budgetted yet</i>					
<b>Other</b>					
Gannons Footpath		Completed	\$40,000.00	100	
Plant and Vehicle Replacement		Ongoing	\$1,211,000.00	68	Jun-17
Fleet Automatic Fuel System		Partial Installation (Fuel Truck Outstanding)	\$35,000.00	85	Jun-17
Depot Yard New Shed		Completed	\$67,000.00	100	Mar-17
<b>Parks and Gardens</b>					
Improvements at Nelia, McKinlay and Kynuna and security fence at McKinlay Depot			\$20,000.00	0	
Pedestrian/Cycle Track to McIntyre Park		Completed	\$100,000.00	100	Apr-17
McIntyre Park - Water Connections at Camping Ground and Mushrooms			\$20,000.00	0	Apr-17
Caravan Park 6 Additional Drive through Sites		Completed	\$114,000.00	100	Mar-17
<b>Economic Development</b>					
Artesian Spa, Julia Creek Plan for master plan for the Creek		Tenders for Baths Completed	\$305,862.00	6	
<b>Other Projects</b>					
FHUP FlindersHwy Upgrade		Completed		100	
WHUP Wills Development Road Overtaking Overtaking Opportunity		Commenced		10	May-17
Cannington Rd Reseal 18 kms Long		Completed		100	

Engineering Operational Works July 2016-June 2017	Status
Shire Road Maintenance	Reports Follow
Road Signage	Ongoing
Town Streets	Ongoing
NDRRA	Report Follows
Airports	New Access Signs erected. Poisoning around lights on runway completed
Kynuna Airport	Graded 16/02/2017
McKinlay Airport	Graded 31/03/2017
Plant and Equipment	Ongoing
RMPC	Ongoing
Parks and Gardens	
Maintenance undertaken in Julia Creek Township on all Council owned Assets.	Ongoing Monitoring and Reporting
McKinlay Township - P & G Program in place which is reviewed on a weekly basis by Works Supervisor	McKinlay Crew undertaking maintenance as required
Kynuna Township - P & G Program in place which is reviewed on a weekly basis by Works Supervisor	McKinlay Crew undertaking maintenance as required
Water	
Julia Creek	Ongoing Monitoring and Reporting
Kynuna	Ongoing Flushing and Monitoring and Reporting -verbalreports of discoloured water continue. Check of bore casing and treatment for iron bacteria considered
McKinlay	Ongoing Monitoring and Reporting
Wastewater	
Julia Creek - Major excavation adjacent Hickman St PS underway complete by end March 2017	Completed. Also ongoing Maintenance, Monitoring and Reporting

SHIRE ROAD	Maintenance		NDRRA - Flood Damage			Road Details		
	July 2016 - June 2017	% Complete	Estimated Start	Estimated Finish	% Complete	Width	Length	Days
Alisona	Oct-16	100	Thu 17/11/16	Wed 23/11/16	100	6	20	5
Ardbrin - Yorkshire (Open Grade 16/02/2017)	Nov-16	100	Mon 20/06/16	Thu 21/07/16	100	6	38	10
Barnsdale - Kevin Downs						6	30	0
Bunda - Maxwellton (Frontage Road)	06-04-17	100	Fri 14/04/17	Thu 18/05/17	0	8	17	5
Byrimine	17-04-17	0				8	32	12
Dalgonally - Millungera	29-05-17	0	Tue 4/10/16	Tue 18/10/16	100	6	49	13
Debella - Glenmore	24-06-17	0	Wed 14/12/16	Wed 14/12/16	100	6	18	5
Eulolo - McKinlay			Mon 10/10/16	Fri 21/04/17	60	6	73	19
Euraba	15-03-17	0				6	10	3
Gilliat - McKinlay	03-04-17	100	Mon 02/02/17	Fri 31/03/17	100	8	77	20
Isabel Downs - Yorkshire (Isabel Lane)	Nov-16	100	Mon 23/05/16	Fri 27/05/16	100	6	21	6
Julia Ck - Taldora	17-03-17	60				8 to 10	186	35
Julia Ck - Yorkshire (Open Grade 16/02/2017)			Mon 30/05/16	Fri 17/06/16	100	6	32	8
Kynuna - Middleton (Open Grade 04/04/2017)	Oct-16	100	Mon 24/04/17	Mon 1/05/17	0	6	55	14
Lara - Lavera Lane						6	20	5
Lyrian - Doravale	15-05-17	0				6	29	10
Malpas - Trenton (Glenmore)	22-05-17	0	Tue 21/03/17	Thu 13/04/17	15	8	77	20
McKinlay - Cannington	Nov-16	100				10	87	0
Minamere (Open Grade 16/02/2017)	Nov-16	100	Fri 22/07/16	Mon 12/09/16	100	6	48	12
Nelia - Bunda	13-03-17	100	Thu 16/02/17	Thu 15/06/17	5	6	84	13
Nelia - Yorkshire (Open Grade 16/02/2017)	Dec-16	100	Tue 13/09/16	Wed 14/09/16	100	6	30	8
Old Normanton	18-04-17	0	Tue 16/02/16	Fri 20/05/16	100	6	62	16
Oorindi - McKinlay	24-05-17	0	Thu 16/02/17	Fri 17/03/17	100	8	46	12
Percol	29-03-17	50	Wed 29/03/17	Mon 3/04/17	100	6	36	9
Proa	Nov-16	100				6	20	5
Punchbowl	Oct-16	100	Wed 30/11/16	Tue 13/12/16	100	6	92	15
Punchbowl - Nelia			Thu 8/06/17	Fri 9/06/17	75	6	26.5	7
Toolebuc			Tue 4/04/17	Fri 7/04/17	0	6	10	6
Gladevale	22-05-17	0	Wed 10/05/17	Wed 17/05/17	0	6		6
Trenton/woodstock	10-04-17	10				6	32	10

ACCESS ROAD	Maintenance		NDRRA - Flood Damage			Road Details		
	January - June 2017	% Complete	Estimated Start	Estimated Finish	% Complete	Width	Length	Days
Access - Arizona - Braeside - Landsborough Highway (Open Grade 16/02/17)	Open Grade - Feb 17	100	Mon 24/04/17	Tue 2/05/17	0	6	23	6
Access - Beenfields (Kevin Downs, Beenfields) - Landsborough Highway	09-05-17	0	Tue 21/02/17	Mon 06/03/17	100	6	28	7
Access - Crowfels - Punchbowl Road through Woodlands & Bezuma	Nov-16	100				6	15	4
Access - Bindooran - Flinders Highway			Wed 01/02/17	Fri 03/02/17	100	6	6	0
Access - Combo - Waterhole - Landsborough Highway	Oct-16	100	Tue 2/05/17	Thu 4/05/17		6	8	2
Access - Coolreagh (Coolreagh, Toorak) - Kynuna Road			Thu 6/10/16	Thu 6/10/16	100	6	8	2
Access - Gilliat Plains - Flinders Highway through Caiwarra & Clifton Park						8	17	0
Access - Ernestina Plains - Flinders Highway	12-06-17	0	Fri 31/03/17	Fri 31/03/17	100	6	7	2
Access - Etta Plains (Etta Plains, Balootha, Haddington)	15-06-17	0	Wed 19/10/16	Thu 3/11/16	100	6	31	8
Access - Ivellen / St Andrews - Flinders Highway	19-06-17	0	Mon 6/02/17	Fri 17/02/17	100	6	33	8
Access - Kellosheil - Kynuna Road through Waterloo Plains			Thu 15/09/16	Wed 5/10/16	100	3	13	3
Access - Barnsdale / Leila Vale - Flinders Highway			Fri 17/02/17	Fri 17/02/17	100	6	7	2
Access - Leila Vale - Flinders Highway	14-06-17	0						
Access - Lydia - Bunda Road						6	8	0
Access - McKinlay - Nulgara - Cannington Road	24-04-17	0				6	17	5
Access - McKinlay - Olive Grove - Landsborough Highway						6	14.5	0
Access - Oontoo - Landsborough Highway through Wolseley						6	10	5
Access - Penola Downs - Landsborough Highway through Milgery	02-05-17	0	Mon 10/04/17	Fri 21/04/17	0	6	19	5
Access - Quambetook - Kynuna Road through Rosevale						6	4	0
Access - Strathfield - Landsborough Highway through Bull Creek	01-05-17	0				6	5	2
Access - Burwood / Wyaldra - Punchbowl Road through Lindfield			Mon 7/11/16	Wed 16/11/16	100	6	19	5
Access - Zonia Downs - Punchbowl Road through Bow Park			Mon 28/11/16	Wed 30/11/16	100	6	19	5

Roads in Red not listed in Roads Access policy