

Engineering Works July 2016-June 2017	% Completed	Status
FHUP FlindersHwy Upgrade	100	Completed
Depot Yard New Shed	0	Erection to Start Early 2017
Aerodrome Runway Lights, Generator, Switchboard	0	
Sewage Treatment Plant		Complete December 2016
Punchbowl Bridge		Complete December 2016
Taldora Rd Pave and seal 16 kms long	85	Completed
Punchbowl Rd Pave and seal 4.5km and approaches to new bridge		Gravel carting in progress
Neila Bunda Rd Pave and seal 4km	80	Completed
Malpas Trenton gravelling 8km	80	Gravel carting in progress
Cannington Rd Reseal 18 kms Long	100	Completed
Reseal Shire Roads	0	
Reseal Town Streets	0	
Pedestrian/Cycle Track to McIntyre Park	5	In progress
Caravan Park 6 Additional Drive through Sites	80	Completed Part 1
Sealed Access Nelia Township	0	Complete February 2016

ROAD	Maintenance		NDRRA - Flood Damage		
	Estimated Start	% Complete	Estimated Start	Estimated Finish	% Complete
Alisona	Oct-16 & Jun-17	100 / 0	Thu 17/11/16	Wed 23/11/16	100
Ardbrin - Yorkshire	Nov-16	100	Mon 20/06/16	Thu 21/07/16	100
Barnsdale - Kevin Downs					
Bunda - Maxwellton	Nov-16 & Mar-17	100 / 0	Wed 19/04/17	Thu 25/05/17	0
Byrimine	Jul-16 & May-17	100 / 0			
Dalgonally - Millungera	Jun-17	0	Tue 4/10/16	Tue 18/10/16	100
Debella - Glenmore	Oct-16 & May-17	100 / 0			
Eulolo - McKinlay	Jun-17	0	Mon 10/10/16	Thu 14/12/16	35
Euraba	Jun-17	0			
Gilliat - McKinlay	Nov-16 & Mar-17	100 / 0	Mon 17/04/17	Fri 30/06/17	0
Isabel Downs - Yorkshire (Isabel Lane)	Nov-16	100	Mon 23/05/16	Fri 27/05/16	100
Julia Ck - Taldora	TIDS - In Progress				
Julia Ck - Yorkshire			Mon 30/05/16	Fri 17/06/16	100
Kynuna - Middleton	Oct-16	100			
Lara - Lavera Lane					
Lyrian - Doravale	May-17	0			
Malpas - Trenton (Glenmore)	Dec-16 & Apr-17	0 / 0	Wed 18/01/17	Wed 15/02/17	0
McKinlay - Cannington	Nov-16	100			
Minamere	Nov-16	100	Fri 22/07/16	Mon 12/09/16	100
Nelia - Bunda	Dec-16 & Mar-17	85 / 0	Thu 16/02/17	Tue 18/04/17	0
Nelia - Yorkshire	Dec-16	0	Tue 13/09/16	Wed 14/09/16	100
Old Normanton	Dec-16	0	Tue 16/02/16	Fri 20/05/16	100
Oorindi - McKinlay	Mar-17	0	Thu 16/02/17	Thu 30/03/17	0
Percol	Apr-17	0	Thu 19/01/17	Mon 23/01/17	0
Proa	Nov-16	50			
Punchbowl	Oct-16 & May-17	100 / 0	Wed 30/11/16	Tue 13/12/16	75
Punchbowl - Nelia	Jun-17	0	Thu 8/06/17	Fri 9/06/17	0
Toolebuc	May-17	0	Mon 16/01/17	Wed 18/01/17	0
Gladevale	Oct-16	100	Wed 31/05/17	Wed 7/06/17	0
Trenton/woodstock	Sep-16	100			

ROAD	Maintenance		NDRRA - Flood Damage		
	Estimated Start	% Complete	Estimated Start	Estimated Finish	% Complete
Access - Arizona - Braeside - Landsborough Highway	Oct-16 & May-17	100 / 0			
Access - Beenfields (Kevin Downs, Beenfields) - Landsborough Highway	Apr-17	0	Tue 24/01/17	Wed 15/02/17	0
Access - Crowfels - Punchbowl Road through Woodlands & Bezuma	Nov-16	100			
Access - Bindooran - Flinders Highway			Fri 26/05/17	Tue 30/05/17	0
Access - Combo - Waterhole - Landsborough Highway	Oct-16 & Jun-17	100 / 0			
Access - Coolreagh (Coolreagh, Toorak) - Kynuna Road	Jun-17	0	Thu 6/10/16	Thu 6/10/16	100
Access - Gilliat Plains - Flinders Highway through Caiwarra & Clifton Park					
Access - Ernestina Plains - Flinders Highway			Fri 31/03/17	Fri 31/03/17	0
Access - Etta Plains (Etta Plains, Balootha, Haddington)			Wed 19/10/16	Thu 3/11/16	100
Access - Ivellen / St Andrews - Flinders Highway	Aug-16 & Mar-17	100 / 0	Tue 4/04/17	Fri 14/04/17	0
Access - Kelloseil - Kynuna Road through Waterloo Plains			Thu 15/09/16	Wed 5/10/16	100
Access - Barnsdale /Leila Vale - Flinders Highway			Mon 3/04/17	Mon 3/04/17	0
Access - Lydia - Bunda Road					
Access - McKinlay - Nulgara - Cannington Road	May-17	0			
Access - McKinlay - Olive Grove - Landsborough Highway					
Access - Oontoo - Landsborough Highway through Wolseley					
Access - Penola Downs - Landsborough Highway through Milgery	May-17	0			
Access - Quambetook - Kynuna Road through Rosevale					
Access - Strathfield - Landsborough Highway through Bull Creek	Mar-17	0			
Access - Burwood / Wyaldra - Punchbowl Road through Lindfield			Mon 7/11/16	Wed 16/11/16	100
Access - Zonia Downs - Punchbowl Road through Bow Park			Mon 28/11/16	Wed 30/11/16	100